New Women and Babies Hospital Project

Osborne Park Hospital expansion construction update - October 2026

Osborne Park Hospital (OPH) is undergoing a major transformation as part of the landmark New Women and Babies Hospital Project.

What's happening in October



The installation of one of four jumpform systems has commenced. Jumpform construction rapidly builds the hospital's vertical structures by creating poured concrete walls, that, once sufficiently stable, enable the process to 'jump' up and pour the next level.

Installation of concrete columns, which are poured on site, is also underway. Some 83 columns will be installed for the six-storey clinical block while around 30 will be poured for the four-storey support services block. The columns are important structures that will provide stability for both blocks.

Final tower crane to be installed

The third and final tower crane will be delivered and installed onsite this weekend (Saturday 3 October and Sunday 4 October 2026). Collectively, the three tower cranes enable significant structural works to be undertaken. They are fully electric, producing lower emissions and contributing to a more sustainable construction process.

The project's largest concrete pour

Planning continues for the expansion site's largest concrete pour, which is expected to take place this month. Information, including times and details, will be provided to stakeholders prior to the pour.

Completed works

Stage 1 northern car park

Stage 1 works for the new northern car park (adjacent to Osborne Place) have now wrapped up with 17 bays open for use from 21 September 2026. Stage 2 works are now underway and include asphalting, kerbing, line marking and the installation of new soak wells, which are underground water drainage systems, and supporting services.

08 9326 3666 womenandbabies@omid.wa.gov.au

What to expect from upcoming works

- General construction noise, dust and vibrations. Levels are continuously monitored to remain within safe, industry-approved limits.
- Increased traffic and heavy vehicle movements where site works are taking place.
- Traffic management measures, including signage and personnel to assist pedestrians, motorists and cyclists. This may include stop-slow traffic controls and temporary diversions.
- Construction vehicles and equipment, such as survey equipment, compactors and hand tools.
- Lighting and construction activity during scheduled out-of-hours work. Impacted stakeholders will be notified ahead of these works and lighting will be directed toward the intended target to prevent excessive light spill.
- All impacts will be closely monitored and action taken promptly as needed.

In addition to the Osborne Park Hospital expansion several unrelated residential construction projects are currently underway in the surrounding area.

Plan your visit

If you are visiting the hospital, please plan ahead and allow extra travel time. For more information on where to park, visit the hospital's website at Osborne Park Hospital - visiting the hospital.

There is a hop-on / hop-off buggy service available to pick visitors up onsite at sign posted buggy stops from 8am to 4.30pm Monday to Friday. See buggy stop map for further details.

Contact

For non-urgent enquiries please contact the New Women and Babies Hospital Project Community Line on (08) 9326 3666 or womenandbabies@omid.wa.gov.au